



# Classroom Building at Charlottetowne & 5th

Central Campus

Weekly Update November 01, 2019

CREECH & ASSOCIATES



## Meetings & Milestones

- **This Week:**

- Continue Level 3 Overhead MEP Rough-In
- Continue Level 3 In-Wall Electrical Rough-In
- Continue Level 2 and 3 In-Wall Plumbing
- Prepare for Permanent Power
- Continue Insulating Ductwork and Plumbing
- Continue Hanging fourth Floor Drywall
- Continue Taping and Finishing Fourth Floor Drywall
- Begin Insulating Second Floor Exterior Walls
- Begin Insulating Third Floor Exterior Walls
- Continue Installing Blocking
- Begin Penthouse Primer and Paint
- Continue Installing Plan West Brick and Cast Stone
- Continue Installing Plan North Brick and Cast Stone
- Continue Plan South Spray Foam
- Continue Dumpster Enclosure
- Deliver Elevators to Project Site

## Meetings & Milestones

- **Next Week:**

- Continue Third Floor Overhead MEP Rough-In
- Continue Third Floor In-Wall Electrical Rough-In
- Continue Second and Third Floor In-Wall Plumbing
- Hook Up Permanent Power
- Continue Insulating Ductwork and Plumbing
- Continue Hanging fourth Floor Drywall
- Continue Taping and Finishing Fourth Floor Drywall
- Continue Insulating and Hanging Second Floor Exterior Walls
- Continue Insulating and Hanging Third Floor Exterior Walls
- Continue Installing Blocking
- Begin Fourth Floor Primer and Paint
- Continue Installing Plan West Brick and Cast Stone
- Continue Installing Plan North Brick and Cast Stone
- Continue Dumpster Enclosure
- Begin Installing Elevators


## Progress Photos



## Continue Work in Mech Room




Progress Photos



**Continue Second  
Floor Plumbing  
Rough-In**



Progress Photos



**Continue Third Floor  
Plumbing Rough-In**



Progress Photos



**Continue Third Floor  
Electrical Rough-In**



Progress Photos



**Run Fourth Floor  
Data Cabling**





Progress Photos



**Continue Fire  
Caulking  
Penetrations**



Progress Photos



**Continue Third Floor  
Blocking Installation**



Progress Photos



**Begin Insulating and  
Hanging Second  
Floor Exterior Walls**



Progress Photos



**Begin Insulating and  
Hanging Third Floor  
Exterior Walls**



Progress Photos



**Continue Hanging  
Fourth Floor Drywall**



Progress Photos




**Continue to Tape  
and Finish Fourth  
Floor Drywall**



## Progress Photos




**Begin Primer on  
Penthouse Walls**



Progress Photos



**Continue Dumpster  
Enclosure Masonry**





Progress Photos



**Continue Plan South  
Elevation Spray  
Foam**



Progress Photos




**Continue Plan West  
Elevation Masonry  
and Cast Stone**



Progress Photos



**Continue Plan North  
Masonry and Cast  
Stone**



Conclusion of Weekly Update 11/01/2019

Our  
Passion<sup>®</sup>  
is Building<sup>®</sup>

