



Merancas Classroom Building

Merancas Campus

Weekly Update May 01, 2020



Meetings & Milestones

• **This Week:**

- Continue First, Second and Third Floor Electrical Rough-In
- Continue Second Floor Ceiling Grid
- Continue Second Floor Data Cabling
- Continue Second Floor Ductwork
- Continue Installing Interior Storefront Frames
- Continue Third Floor Ductwork
- Complete Third Floor Restroom Tile
- Prime Third Floor Drywall
- Continue Masonry Joint Caulking
- Continue Campus Entrance Grading
- Continue Metal Panel Framing and Sheathing

Meetings & Milestones

- **Next Week:**

- Continue First, Second and Third Floor Electrical Rough-In
- Begin Installing Restroom Plumbing Fixtures
- Continue Second Floor Ceiling Grid
- Continue Second Floor Data Cabling
- Continue Second Floor Ductwork
- Continue Installing Interior Storefront Frames
- Begin Installing Storefront Glass
- Continue Third Floor Ductwork
- Prime Third Floor Drywall
- Continue Masonry Joint Caulking
- Continue Campus Entrance Grading
- Continue Metal Panel Framing and Sheathing

Progress Photos



**Continue Installing
Interior Storefront
Doors**



Location: Incidental Learning 155

Progress Photos



**Continue First Floor
Electrical Room
Work**



Location: Electrical 169

Progress Photos



**Continue Installing
First Floor Flex Duct
and Diffusers**



Location: Multi-Purpose 119

Progress Photos



**Continue Installing
Interior Storefront**



Location: Circulation 120

Progress Photos



**Continue Second
Floor Electrical Work**



Location: Electrical 234

Progress Photos



**Continue Library
Ductwork**



Location: Library 122

Progress Photos



**Continue Installing
Interior Storefront**



Location: Commons 201

Progress Photos



**Continue Installing
Second Floor Ceiling
Grid**



Location: Commons 201

Progress Photos



**Continue Mechanical
Room Ductwork
Insulation**




Location: Mechanical 233

Progress Photos



**Continue Third Floor
Overhead Electrical
Rough-In**



Location: Vestibule 344

Progress Photos



**Continue Finishing
Stair 1 Drywall**




Location: Stair 1

Progress Photos



Install Stair Railing



Location: Stair 2

Progress Photos



**Begin Installing West
Canopy Plywood
Sheathing**



Location: West Elevation

Progress Photos



**Continue Campus
Entrance Road
Grading**



Location: Campus Entrance

Conclusion of Weekly Update 05/01/2020

Our
Passion
is Building®

