



Merancas Classroom Building

Merancas Campus

Weekly Update July 17, 2020



Meetings & Milestones

- **This Week:**

- Continue Installing First Floor Millwork
- Continue First Floor Accent Paint
- Continue Second Floor Data Cabling
- Continue Installing Second Floor Light Fixtures
- Continue Second Floor Accent Paint
- Continue Second Floor First Paint Coat
- Continue Third Floor Data Cabling
- Continue Third Floor Carpet
- Continue Third Floor First Paint Coat
- Begin Second and Third Floor LVT
- Continue Site Grading
- Begin Alternate Parking Lot Grading

Meetings & Milestones

- **Next Week:**

- Continue Installing First Floor Millwork
- Continue First Floor Accent Paint
- Continue Second Floor Data Cabling
- Continue Installing Second Floor Light Fixtures
- Continue Second Floor Accent Paint
- Continue Second Floor First Paint Coat
- Begin Installing Second Floor Millwork
- Continue Third Floor Data Cabling
- Continue Third Floor First Paint Coat
- Continue Site Grading
- Continue Alternate Parking Lot Grading
- Begin Plan South Sidewalk

Progress Photos



Begin Painting Stair Railings



Location: Stair 1

Progress Photos



**Continue First Floor
Millwork**



Location: Library 122

Progress Photos



**Continue Installing
Rubber Base**



Location: DRE Lab 164

Progress Photos




**Continue Accent
Paint and
Markerboards**



Location: Classroom 131

Progress Photos



**Begin Installing
Owner Furnished
Projector Screens**



Location: Classroom 151

Progress Photos



**Continue Second
Floor Electrical
Wiring**



Location: Electrical 234

Progress Photos



**Continue High
Ceiling Lighting and
Ceiling Grid**



Location: Commons 201

Progress Photos



**Continue Installing
Second Floor Light
Fixtures**



Location: Corridor 237

Progress Photos



**Continue Laying
Carpet and Accent
Painting**



Location: Classroom 225

Progress Photos



**Begin Placing LVT at
Second and third
Floor Corridors**




Location: Learning Space 326

Progress Photos



**Continue Laying
Third Floor Carpet**



Location: Commons 300

Progress Photos



**Begin Installing
Markerboards**



Location: Classroom 325

Progress Photos



**Continue Metal Panel
Substrate
Waterproofing**




Location: East Overhang

Progress Photos



**Continue Alternate
Parking Lot Rough
Grading**




Location: Alternate Parking

Progress Photos



**Continue Alternate
Parking Lot Rough
Grading**




Location: Alternate Parking

Progress Photos



**Continue Alternate
Parking Lot Rough
Grading and Curb**



Location: Alternate Parking

Conclusion of Weekly Update 07/17/2020

Our
Passion
is Building®

